Tue, Mar 31 · Rex Morgan @ Spitfire Contracting
Job: Tenant Build Out

Tenant Build Out

Mobilize and layout	0%	Mon 30-Mar-09	3wd
Rough framing	0%	Wed 1-Apr-09	4wd
Concrete removal	0%	Thu 2-Apr-09	2wd
Rough electrical	0%	Fri 3-Apr-09	6wd
Rough plumbing	0%	Fri 3-Apr-09	7wd
Rough HVAC	0%	Mon 6-Apr-09	14wd
Plumbing inspection (in ground)	0%	Tue 7-Apr-09	1wd
Fire sprinklers	0%	Tue 7-Apr-09	8wd
Backfill and dowels	0%	Wed 8-Apr-09	3wd
Rough electrical ceilings	0%	Tue 14-Apr-09	16wd
Pour concrete	0%	Wed 29-Apr-09	1wd
Wall inspections	0%	Wed 29-Apr-09	1wd
Door and window frames	0%	Wed 29-Apr-09	2wd
Drywall	0%	Wed 29-Apr-09	4wd
Taping & Floating	0%	Tue 5-May-09	5wd
Ceramic tile	0%	Wed 6-May-09	5wd
HVAC piping / ductwork	0%	Wed 6-May-09	10wd
Doors	0%	Tue 12-May-09	1wd
Ceiling grid	0%	Tue 12-May-09	4wd
Priming & Painting	0%	Tue 12-May-09	6wd
Plumbing trim	0%	Wed 13-May-09	3wd
Tech data wires / racks	0%	Wed 13-May-09	5wd
Glazing / Custom glass	0%	Thu 14-May-09	2wd
Millwork / Interior trim	0%	Thu 14-May-09	4wd
Lights and register	0%	Thu 14-May-09	4wd
Toilet accessories	0%	Mon 18-May-09	2wd
Ceiling inspections	0%	Tue 19-May-09	1wd
Close ceilings	0%	Wed 20-May-09	2wd
Door hardware	0%	Wed 20-May-09	2wd
Signage	0%	Thu 21-May-09	1wd
Commercial flooring	0%	Fri 22-May-09	3wd
Carpet and VCT	0%	Fri 22-May-09	4wd
Blinds / Window Coverings	0%	Thu 28-May-09	1wd

Week of: 2009...

Mar 30 | Apr 6 | Apr 13 | Apr 20 | Apr 27 | May 4 | May 11 | May 18 | May 25 | Jun 1 | Jun 8

- Appliances
  0% Thu 28-May-09 1wd
- Install OFCI (owner furnished contractor installed) items
  0% Thu 28-May-09 2wd
- Furnace / RTU's
  0% Thu 28-May-09 3wd
- Electrical and data trim
  0% Thu 28-May-09 3wd
- Lockers / Metal Hardware
  0% Mon 1-Jun-09 1wd
- Final clean and detail
  0% Mon 1-Jun-09 2wd
- Punch list walk thru
  0% Tue 2-Jun-09 1wd
- Final inspections
  0% Tue 2-Jun-09 1wd
- Punchlist
  0% Tue 2-Jun-09 4wd
- Substantial completion
  0% Wed 3-Jun-09 1wd
- Final completion
  0% Mon 8-Jun-09 1wd

CALENDAR LEGEND weekday, weekend, today, holiday

GANTT LEGEND Completed | Overdue and not yet started! | Overdue but partially complete | Due Today! | Not due yet